Grantee: Hammond, IN

Grant: B-11-MN-18-0006

July 1, 2012 thru September 30, 2012 Performance Report



Grant Number: Obligation Date: Award Date:

B-11-MN-18-0006

Grantee Name: Contract End Date: Review by HUD:

Hammond, IN 03/15/2014 Reviewed and Approved

Grant Amount: Grant Status: QPR Contact: \$1.243.934.00 Active Dennis Radowski

Estimated PI/RL Funds:

\$1,250,000.00

Total Budget:

\$2,493,934.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Summary of Distribution and Uses of NSP Funds:

NSP 3 funding is to be used for the Acquisition and Rehabilitation of Foreclosed, Vacant properties located in the designated Area of Greatest Need. Upon completion, the houses will be made available for sale to those income eligible households at 120% or less of the Area Median Income.

 LMMH (75%)
 \$ 808,557.00

 LIH25 (25%)
 \$ 310,984.00

 Administration
 \$ 124,393.00

 Total Grant
 \$ 1,243,934.00

How Fund Use Addresses Market Conditions:

The City of Hammond utilized various data sources to determine the areas of greatest need. According to Realtytrac data (2009) Indiana's foreclosure rate ranked No. 11 out of the 50 states for all of 2008, with 1.67 percent of all housing units receiving a foreclosure filing during the year. Lake County ranks second in the state in the number of foreclosed properties in December 2010 (323 foreclosures) and in December 2010, Hammond ranks first of the three large older industrial cities and second overall of all cities and towns in Lake County (RealtyTrac data). In doing a geographical comparison, the following graphically demonstrates the high continuing rate of foreclosure activity in the City of Hammond&rsquos zip code 46324,(which is where the targeted neighborhoods the city is requesting NSP3 funding). in comparison with the state, county and city averages. According to data collected from the county&rsquos Sheriff&rsquos office and geo-coded by the City of Hammond&rsquos Mayor&rsquos Housing Task Force, during calendar year 2010, the number of foreclosures in the City of Hammond totaled 717.

(Note: The Sheriff&rsquos Foreclosure Sales Listings were provided by the Lake County Sheriff's Office. Based on that data the district with the highest area of foreclosure activity is the Fourth District, the District in which the target area of greatest need is located.) The following is a list of year-to-date (January 2010 - December 2010) list of foreclosures by the City of Hammond Common Council District:

The targeted area the City selected, received 647 mortgages from 2004 through 2007. The total number of housing units in the targeted area is 1836; a certain number of these housing units may be rental. During the 2004-07, three year period, this targeted neighborhood had over one third of it's housing units or 35%, receive new mortgages. Of these new mortgages 38.82 % (261)are described as high cost mortgages. This condition may further support the high foreclosure rate in the targeted area. Homes that are 90 or more days delinquent total 11.28% or approximatly 207 homes. In the past year there have been 48 foreclosure starts in the targeted area.

The Area of Greatest Need is located in City of Hammond&rsquos 4th Council District as indicated by the &ldquoblocks&rdquo identified in the NSP3 Mapping Tool Detail, pages 2 and 3, Blocks Comprising Target Neighborhood. The area is physically bounded by 169th Street on the North, Calumet Avenue on the East, and Harrison Avenue on the West through 173rd Street on the South, then from 173rd Street on the North to River Drive on the South, Harrison Avenue on the West, and Columbia Avenue on the East.

Included in the selection citeria for determining the target area is the potential resale of acquired and rehabilitated properties. The targeted area and its immediate vicinity have accounted for 47.69% of the total residential properties sold in Hammond for the years 2008, 2009, and 2010. Using 2008 as the base year, that area is the only sales market area in Hammond that has reflected an increase in "Days On Market (DOM)." Whereas other sales market areas in Hammond reflect slighty decreased DOMs, the sales market area in which the targeted area is located has shown an increase of 9.35% (10 days) in DOM. Over the same 3 year period, that sales market



How Fund Use Addresses Market Conditions:

area has shown an 8.55% decrease in sales price or \$6,844 per unit. However, what continues to support this area as the prime basis for a successful program is that it continues to attract a comparatively greater proportion of new homebuyers in Hammond. This program will have a greater impact by rehabilitating 11 foreclosed, abandoned or vacant properties for that reason. This will reinforce to the prospective home buyers that the neighborhoods in this designated area continue to be viable and an attractive area in which to purchase an affordable house. The Sales Market Data was provided by a local realtor from the Multiple Listing Data Base.

An important and attractive marketing and selling point to prospective home buyers in Hammond is that all Hammond homeowners who have children that attend school for at least 6 years, and have met the program's grade requirements are eligible to receive free college tuition for 4 years through the City's College Bound program. This City program may further reinforce some borderline homebuyers to purchase a home in this area.

First District
 Second District
 Third District
 Fourth District
 Fifth District
 Sixth District
 Sixth District

Ensuring Continued Affordability:

The City of Hammond will ensure continued affordability for NSP 3-assisted housing by adopting the HOME program standards at 24 CFR 92.252 (a), (c), (e), and (f) for rental units and 92.254 for homeownership units.

The affordability period for NSP 3-assisted acquisition or acquisition/rehab of rental and homeownership units will, at a minimum, meet the HOME standard:

Per-unit NSP 3 Assistance Min. Affordability Period

up to \$15,000 5 years \$15,000-\$40,000 10 years above \$40,000 15 years

Definition of Blighted Structure:

Blighted Structure:

A structure will be considered blighted when it meets the following Indiana Unsafe Buildings and Unsafe Premises condition as defined in Indiana Statue condition:

IC 36-7-9-4 Unsafe buildings and unsafe premises described Sec. 4.

- (a) For purposes of this chapter, a building or structure, or any part of a building or structure, that is:
- (1) in an impaired structural condition that makes it unsafe to a person or property;
- (2) a fire hazard;
- (3) a hazard to the public health;
- (4) a public nuisance;
- (5) dangerous to a person or property because of a violation of a statue or ordinance concerning building condition or maintenance; or
- (6) vacant and not maintained in a manner that would allow human habitation, occupancy, or use under the requirements of a statue or an ordinance:
- are considered unsafe premises.
- (b) For purposes of this chapter:
- (1) an unsafe building; and
- (2) the tract of real property on which the unsafe building is located;
- are considered unsafe premises.
- (c) For purposes of this chapter, a tract of real property that does not contain a building or structure, not including land used for production agriculture, is considered an unsafe premises if the tract of real property is:
- (1) a fire hazard;
- (2) a hazard to public health;
- (3) a public nuisance; or
- (4) dangerous to a person or property because of a violation of a statue or an ordinance.

Definition of Affordable Rents:

For the purposes of the NSP program, the City will utilize the definition of High-HOME rents from the HOME Investment Partnerships program: Efficiency, \$537; 1 BR, \$669; 2 BR, \$816; 3 BR, \$975; 4 BR, \$1,006; 5 BR, \$1157; 6 BR, \$1,308

Housing Rehabilitation/New Construction Standards:

All rehabilitation under the NSP 3 program will utilize the same rehabilitation standards used for its HOME-funded Owner-Occupied Rehabilitation Program. These standards are based upon local housing codes and comply with the 2003 International Residential Code, with Indiana Amendments, and specifically Appendix J (Existing Buildings and Structures). Structures with more than two units must comply with the IBC with Indiana Amendments In addition, effective May 6,2010, Indiana Energy Conservation Code 2010 (ASHRAE 90.1, 2007 edition, as amended) where applicable. All gut rehabilitation or new construction (as defined by HUD) of residential buildings up to three stories will be designed to meet the standard for Energy Star Qualified New Homes. Other rehabilitation will meet these standards to the &Idquoextent applicable&rdquo to the rehabilitation work undertaken, e.g., replace older obsolete products and appliances (such as windows, doors, lighting, hot water heaters, furnaces, boilers, air conditioning units, refrigerators, stoves, clothes washers and dryers, and dishwashers) with



Vicinity Hiring:

Vicinity Hiring. The jurisdiction certifies that it will, to the maximum extent feasible, provide for hiring of employees that reside in the vicinity of all NSP3 funded projects or contract with small businesses that are owned and operated by persons residing in the vicinity of NSP3 projects. The City of Hammond will make attempts to see that persons and/or companies from the NSP 3 target areas are engaged and/or hired. Given the target area is primarily residential, this may present some challenges to hire businesses specifically in the targeted area. But because much of our community has substantial number of low to moderate income census tracts corresponding to its residents, if qualified residents are available and new hires are being sought we believe employment opportunities will develop. The City of Hammond has long defined the hiring preference &ldquovicinity&rdquo for the CDBG program to be all of Hammond. It will use this same definition of &ldquovicinity&rdquo for NSP 3 as a preference. The City will detail in advertisements for contractor, and in construction contracts, the requirement that contractors must make a &ldquobest faith effort&rdquo to meet Section 3 goals and standards when hiring new employees for NSP 3 projects. Quarterly reports will be maintained by the City to determine as to whether Section 3 and Vicinity Hiring goals are achieved, and by whom.

The City has initiated the outline of a Work Force Program which will provide OSHA Safe Work Place Practices training to made available to City of Hammond residents. Names of participants completing the training will be made available to all contractors for NSP related projects and activities.

Procedures for Preferences for Affordable Rental Dev.:

Rental Preference:

At this time with this application, the City of Hammond does not intend to utilize a rental program for the properties being acquired in the target area. The Hammond Housing Authority has undertaken a reconstruction and rehabilitation of existing structures and currently offers in excess of 390 rental units in a complex immediately adjoining the targeted area. In addition, Hammond Housing Authority also owns, maintains, and manages an additional site complex in the City of Hammond with 199 rental units located approximately 3 miles North of the targeted area. Historically The City of Hammond has stated that an estimated 65% of its 38,000 housing units were owner occupied, with the remainder being rental. Typically cities and towns to the South of Hammond have owner occupancy rates of an estimated 75%. With NSP1 and its Down Payment Assistance Program, the City of Hammond has noted an increased demand for home ownership. In 2 years of providing down payment assistance, the City has assisted an estimated 200 households with home ownership. The increased demand for home ownership may partially attributed to the City's College Bound Scholarship Program. The Program basically allows the children of Hammond residents (home owners) to obtain college tuition for 4 years at an annual amount equal to that of a State University. The Program does have conditions of eligibility relating to students' Grade Point Averages in High School and the college they choose to attend.

Grantee Contact Information:

City Of Hammond Deptarment Of Planning & Development 649 Conkey Street, Hammond, IN 46324 Dennis Radowski, 219-853-6333, radowskid@gohammond.com

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,243,934.00
Total Budget	\$0.00	\$1,243,934.00
Total Obligated	\$0.00	\$1,243,934.00
Total Funds Drawdown	\$32,764.57	\$112,052.20
Program Funds Drawdown	\$32,764.57	\$112,052.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$61,480.14	\$169,850.76
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$186,590.10	\$0.00
Limit on Admin/Planning	\$124,393.40	\$46,515.48
Limit on State Admin	\$0.00	\$46,515.48

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$124,393.40	\$124,393.00

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$310,983.50	\$310,984.00

Overall Progress Narrative:

Through 9/30/12 City of Hammond NSP staff has continued to increase its efforts to identify and purchase eligible properties for its NSP 3. To date properties located at 909 175th Street and 7403 Oakdale Avenue have been acquired through agreements with NCST. The properties are located within one-half mile from 6 other NSP properties which continue to allow for a cluster effect on sale prices in the area. There have been an estimated 15 properties within the designated Target Area that have been scheduled for the County Sheriff Sale to date in 2012. Staff continues to wait for the properties to be made available by the Lender/Owners for acquisition. 909 175th Street - The acquired property at 909 175th Street was placed on a Bid List for Rehabilitation scheduled for distribution on 7/9/12, with bids due by 7/20/12. The Bid Procedure included a detailed WWU (Work Write UP) for the contractors to review upon their on-site inspections of the property on 7/11/12 and 7/12/12. All bids were submitted by 7/20/12 and reviewed on 7/24/12. The Rehab Bid was awarded on 9/4/12 and construction initiated on 9/15/12. The rehab progress on the property is estimated at about 75% at this time. Upon completion of the Rehab process, estimated on or about 11/30/12, 2 URAR appraisals will be ordered to determine the listing price; the property will then be offered for sale through a 10 day Public Notice. The Public Notice will be published in 2 local print media publications. If no acceptable bids or offers to purchase are submitted, the property will immediately (next day) be contracted with a pre-approved Real Estate Broker for listing to the MLS (Multiple Listing Service). 7403 Oakdale Avenue - The acquired property at 7403 Oakdale Avenue was placed on a Bid List for Abatement scheduled for distribution on 10/12/12, with bids due by 10/31/12. The Bid Procedure included a detailed WWU (Work Write UP) for the contractors to review upon their on-site inspections of the property scheduled for 10/24/12. All bids are to be submitted by 10/31/12 and reviewed on 11/2/12 with approval to be made on 11/13/12. The Abatement Bid is to be awarded on and construction to be initiated within 48 hours of the award and execution of the abatement contract. The Rehab Bid Process is scheduled to be initiated on 10/31/12 with the Bid Requests to be made available for the eligible General Contractors at that time. Progress on the property is estimated at about 75% at this time. Upon completion of the Rehab Bid Process, the bids will be reviewed and submitted for approval to the Hammond Redevelopment Commission. It is anticipated that Rehabilitation of the property will be initiated on 12/15/12 with the execution of the Rehabilitation Contract. The Rehabilitation Construction time frame for the property is expected to be 60 days. Upon completion 2 URAR appraisals will be ordered to determine the listing price; the property will then be offered for sale through a 10 day Public Notice. The



Public Notice will be published in 2 local print media publications. If no acceptable bids or offers to purchase are submitted, the property will immediately (next day) be contracted with a pre-approved Real Estate Broker for listing to the MLS (Multiple Listing Service).

In addition, efforts continue with NCST to locate properties in the NSP 3 Target Area through the NCST 1st Look and Bulk (Aged) Programs. The City ofHammond NSPstaff continues to utilize the other sources of identification of prospective NSP 3 properties: 1) current MLS listings, 2) NCST 1st Look and Bulk listings, and 3) contacts with local lenders. The realtor provides updated MLS reports/lists of Foreclosed/REO properties. The list is broken down into specific areas ofHammond, including the NSP 3 Target Area.

City of Hammond NSP Staff continues to utilize other efforts of local realtors, lenders, and NCST, to assist in the acquisition of prospective NSP 3 properties. Local government agency sites also have been investigated to determine ownership of the properties. Letters expressing the City ofHammond&rsquos interest in purchasing those properties will be sent to those lenders of the properties that are determined to be &ldquobank-owned.&rdquo Although the number of foreclosures in the City of Hammond has been somewhat static over the last 9 months, there continues to be a minimum of eligible foreclosed properties offered for sale in the NSP 3 Designated Area The City of Hammond NSP staff remains confident, that despite the minimal number of properties currently available for acquisition, it will meet or exceed the 50% NSP 3 Expense requirement prior to the deadline of 3/31/13. In order to meet or exceed the requirement, City ofHammond NSPstaff needs to acquire a minimum of 6 properties with a minimum of \$110,000 to be expended per property. The \$110,000 expended through the deadline date would include, but not be limited to, Delivery Expenses such as Acquisition, Abatement, and Rehab, as well as ongoing maintenance expenses such as security services, utilities, and property maintenance.

City of Hammond NSP staff continues to promote its NSP efforts and properties through HUD approved Home Ownership workshops, various media means listing the properties available for sale, as well as through the Mayor's Housing Task Force and other community groups.

Notes:

7403 Oakdale Avenue

7/16/12 - Accepted Offer and submitted City of Hammond executed Purchase Agreement to NCST and Seller (Bank of America) for 7403 Oakdale Avenue. Property is designated as a LIH25% property. Purchase Agreement states sales price of \$26,300, with a Closing Deadline of 8/28/12. Current Fair Market Appraisals state value as \$36,000. 7/19/12 - Mailed/sent SHPO 106 Letter to Indiana DNR

8/2/12 - Received fully executed Purchase Agreement from NCST/Bank of America (Seller) with confirmation of title order.

9/7/12 - Closed on Purchase of 7403 Oakdale Avenue.

909 175th Street

5/18/12 - Received Post Abatement Clearance Reports

7/31/12 - Reviewed 8 General Contractor Rehabilitation Bids dated 7/20/12; Bid to be awarded on 8/8/12 for \$64,999.25; Abatement Expenses were \$2,590. Property purchased on 1/4/12 for \$29,899; appraised at \$40,500. The expected Listing Price to be an estimated \$95,000 upon completion.

9/14/12 - Executed Contract with General Contractor for rehab; rehab to start on 9/15/12.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3.2, Acquistion/Rehabilitation Residential Properties LMMI	\$200.00	\$808,557.00	\$775.00
3.5, Acquistion Rehabilitation of Residential Properties LIH	\$32,564.57	\$310,984.00	\$64,761.72
3.6, Administration NSP 3	\$0.00	\$124,393.00	\$46,515.48



Activities

Grantee Activity Number: NSP 3 - 3.2

Activity Title: Acquisition/reconstruction SFRs LMMI (75%)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3.2

Projected Start Date:

03/15/2011

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Planned

Project Title:

Acquistion/Rehabilitation Residential Properties LMMI

Projected End Date:

03/14/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Hammond

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$808,557.00
Total Budget	\$0.00	\$808,557.00
Total Obligated	\$0.00	\$808,557.00
Total Funds Drawdown	\$200.00	\$775.00
Program Funds Drawdown	\$200.00	\$775.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$200.00	\$775.00
City of Hammond	\$200.00	\$775.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP Eligible Use B: Acquisition and Rehabilitation - This Activity will consist of identifying and acquiring vacant foreclosed single family residential properties, then reconstructing those properties in accordance with applicable guidelines. The upgraded property will then be marketed for sale to Low, Moderate, and Middle Income Households with a total Household Income not exceeding 120% of the Area Median Income (LMMIH75, 75%).

Location Description:

The NSP 3 Targeted Area is bounded by 165th Street to the North, River Drive to the South, Harrison Avenue to the West, and Columbia Avenue to the East.

Activity Progress Narrative:

NSP 3 QPR QIII 07/01/12 - 09/30/12

Activity 3.2

Acquisition/Rehabilitation of Vacant Foreclosed Properties (LMMHI 75%)

Efforts to identify and acquire Prospective Properties continues. However it should be noted that the majority of Prospective Properties appear to be those affordable for LIH 25% Buyers as well.

Properties acquired currently consist of 909 175th Street and 7403 Oakdale Avenue. The properties are located within one-half mile from 6 other NSP properties which will allow for a cluster effect on sale prices in the area.

909 175th Street - The acquired property at 909 175th Street was placed on a Bid List for Rehabilitation scheduled for distribution on 7/9/12, with bids due by 7/20/12. The Bid Procedure included a detailed WWU (Work Write UP) for the



contractors to review upon their on-site inspections of the property on 7/11/12 and 7/12/12. All bids were submitted by 7/20/12 and reviewed on 7/24/12. The Rehab Bid was awarded on 9/4/12 and construction initiated on 9/15/12. The rehab progress on the property is estimated at about 75% at this time. Upon completion of the Rehab process, estimated on or about 11/30/12, 2 URAR appraisals will be ordered to determine the listing price; the property will then be offered for sale through a 10 day Public Notice. The Public Notice will be published in 2 local print media publications. If no acceptable bids or offers to purchase are submitted, the property will immediately (next day) be contracted with a pre-approved Real Estate Broker for listing to the MLS (Multiple Listing Service).

Although both properties were orogonally being considered as part of the LMMH75% Allocation (909 175thStreet) and the LIH25% (7403 Oakdale Avenue, it is very likely that they both will be sold to a HUD Income qualified LIH household. The area in which the properties is located shows, through the 2010 Census, Median Family Income of \$51,125 or 81.78% of Area Median Income; 2010 Tract Median Income is stated as \$45,764.

City of Hammond NSP staff continues to promote its NSP efforts and properties through HUD approved Home Ownership workshops, various media means listing the properties available for sale, and through the Mayor's Housing Task Force.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP 3 - 3.5

Activity Title: Acquisition/ Rehabilitation SFRS LI25 (25%)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3.5

Projected Start Date:

03/15/2011

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Acquistion Rehabilitation of Residential Properties LIH

Projected End Date:

03/14/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Hammond

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$310,984.00
Total Budget	\$0.00	\$310,984.00
Total Obligated	\$0.00	\$310,984.00
Total Funds Drawdown	\$32,564.57	\$64,761.72
Program Funds Drawdown	\$32,564.57	\$64,761.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$61,280.14	\$122,560.28
City of Hammond	\$61,280.14	\$122,560.28
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP Eligible Use B: Acquisition and Rehabilitation - This Activity will consist of identifying and acquiring vacant foreclosed single family residential properties, then rehabbing them in accordance with applicable guidelines. The completed properties will then be marketed for sale to Low Income Households with a total Household Income not exceeding 50% of the Area Median Income (LIH25, 25%).

Location Description:

The NSP 3 Targeted Area is bounded by 165th Street to the North, River Drive to the South, Harrison Avenue to the West and Columbia Avenue to the East.

Activity Progress Narrative:

Activity 3.5

Acquisition/Rehabilitation of Vacant Foreclosed Properties (LHI 25%)

7403 Oakdale Avenue - The acquired property at 7403 Oakdale Avenue was placed on a Bid List for Abatement scheduled for distribution on 10/12/12, with bids due by 10/31/12. The Bid Procedure included a detailed WWU (Work Write UP) for the contractors to review upon their on-site inspections of the property scheduled for 10/24/12. All bids are to be submitted by 10/31/12 and reviewed on 11/2/12 with approval to be made on 11/13/12. The Abatement Bid is to be awarded on and construction to be initiated within 48 hours of the award and execution of the abatement contract. The Rehab Bid Process is scheduled to be initiated on 10/31/12 with the Bid Requests to be made available for the eligible General Contractors at that time. Progress on the property is estimated at about 75% at this time. Upon completion of the Rehab Bid Process, the bids will be reviewed and submitted for approval to the Hammond Redevelopment Commission. It is anticipated that Rehabilitation of the property will be initiated on 12/15/12 with the execution of the Rehabilitation Contract. The Rehabilitation Construction time frame for the property is expected to be 60 days. Upon completion 2 URAR appraisals will be ordered to determine the listing price; the property will then be offered for sale through a 10 day Public Notice. The Public Notice will be published in 2 local



print media publications. If no acceptable bids or offers to purchase are submitted, the property will immediately (next day) be contracted with a pre-approved Real Estate Broker for listing to the MLS (Multiple Listing Service).

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP 3 - 3.6

Activity Title: NSP 3 Administration

Activity Category: Activity Status:

Administration Planned

Project Number: Project Title:

Administration NSP 3

Projected Start Date: Projected End Date:

03/15/2011 03/14/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Hammond

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$124,393.00
Total Budget	\$0.00	\$124,393.00
Total Obligated	\$0.00	\$124,393.00
Total Funds Drawdown	\$0.00	\$46,515.48
Program Funds Drawdown	\$0.00	\$46,515.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$46,515.48
City of Hammond	\$0.00	\$46,515.48
Match Contributed	\$0.00	\$0.00

Activity Description:

()

Activity 24CFR 570.206 Administration: The City of Hammond will use 10% of it's NSP 3 Allocation for the purpose of administrating the City of Hammond NSP 3 activities. Funding will be used for, but not limited to, eligible staff salaries, consultant fees, and other expenses deemed to be necessary, allowable, and applicable for the administration of NSP 3 in the City of Hammond.

Location Description:

The City of Hammond's NSP Targeted Area is bound by 165th Street to the North, River Drive to the South, Harrison Avenue to the West, and Columbia Avenue to the East.

Activity Progress Narrative:

NSP 3 QPR QIII 07/01/12 - 09/30/12

Activity 3.6

Program Administration

Funds continue to be expended on NSP staff salaries and benefits, training, marketing, as well as for non-delivery related items for projects/activities and services performed by contracted consultants.

To further promote the City of Hammond NSP, NSP Staff has continued to appear at various events and meetings including the Monthly Mayor&rsquos Night Out and local Community Neighborhood Watch meetings. Staff has also been invited to speak at various real estate offices, as well as to the Northwest Indiana Chapter of the Indiana Mortgage Bankers group. Each of the events attended and planned will be of no cost or expense to NSP. NSP has also been advertised in a local &ldquofree&rdquo news publication, the Mayor&rsquos Community Connection News Letter, as well as through a number of pamphlets and brochures distributed at each of the events. The Mayor&rsquos Housing Task Force has provided funding for the production of a brochure to include NSP.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

