

**Grantee: Hammond, IN**

**Grant: B-08-MN-18-0006**

**July 1, 2012 thru September 30, 2012 Performance Report**

---



**Grant Number:**

B-08-MN-18-0006

**Obligation Date:****Award Date:****Grantee Name:**

Hammond, IN

**Contract End Date:**

04/01/2013

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$3,860,473.00

**Grant Status:**

Active

**QPR Contact:**

Dennis Radowski

**Estimated P/RL Funds:**

\$4,402,100.00

**Total Budget:**

\$8,262,573.00

## Disasters:

**Declaration Number**

No Disasters Found

## Narratives

**Areas of Greatest Need:**

After reviewing the data listed in Section A of this application, staff has determined that ALL areas of the City except census tract 040300-block group 5 as described on page 3 face a high risk of destabilization due to the foreclosure crisis. HUD has assigned a high risk score to 86 of the 87 census block groups in Hammond (scoring 9 or 10 out of a scale of 10).

**Distribution and and Uses of Funds:**

Neighborhood Stabilization Program (NSP) funds are needed to acquire and redevelop foreclosed properties that might otherwise become sources of abandonment and blight within their communities. The City will use the NSP funds to acquire, demolish, rehabilitate or otherwise redevelop foreclosed, abandoned, and vacant properties in areas of greatest need. The City will also use NSP funds to provide financing to income eligible homebuyers to acquire redeveloped properties.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$7,908,678.08

**Total Budget**

\$2,430,807.65

\$7,908,678.08

**Total Obligated**

\$1,859,801.00

\$7,760,769.46

**Total Funds Drawdown**

\$545,855.28

\$5,934,252.39

**Program Funds Drawdown**

\$0.00

\$3,835,821.53

**Program Income Drawdown**

\$545,855.28

\$2,098,430.86



<b>Program Income Received</b>	\$412,321.79	\$2,150,526.05
<b>Total Funds Expended</b>	\$545,855.28	\$5,902,303.18
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$51,134.00
<b>Limit on Public Services</b>	\$579,070.95	\$0.00
<b>Limit on Admin/Planning</b>	\$386,047.30	\$444,424.23
<b>Limit on State Admin</b>	\$0.00	\$444,424.23

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$965,118.25	\$4,853,871.31

## Overall Progress Narrative:

07/01/12 &ndash; 09/30/12

Through 9/30/12, 25 City of Hammond NSP Properties have been completed, sold, and closed for the benefit of HUD-eligible home buyers. An additional 4 properties have prospective buyers with signed Purchase Agreements and are expected to close prior to 11/15/12. The City of Hammond NSP Property closed sales reflect diversity among those purchasing the properties: Head of Household, Single Female-13, Single Male-6; Ethnicity, Hispanic or Latino-3, Not Hispanic or Latino-22; Race, White-16, Black/African American-8, Asian - 1.

According to the HUD Published NSP Weekly Commitment and Expenditure Update, the City of Hammond continues to perform comparatively well among the nation-wide NSP Fund Recipients. Through 9/17/12 The City of Hammond NSP has received \$2,150,526 in Program Income through the sales of its completed NSP properties to HUD Income-Qualified Households; \$2,064,084 of that Program Income has been drawn. Program Income represents 55.71% of the Grant Amount appropriated to the City of Hammond's NSP 1. With 152.8% of its total NSP 1 Funds (Grant Amount plus Program Income) Drawn, the City of Hammond ranks among the top 4% of all 307 NSP Fund Recipients in that category.

Through 9/30/12 the City of Hammond has acquired 45 properties through its NSP funding. To date of the 45 acquired properties: 33 have Abatement and Rehab completed with appropriate clearances obtained and are listed for sale. Of the 33 properties listed for sale 25 have been sold and closed: 13 to LMMH 75% Households and 12 to LIH 25% Households), 4 have executed purchase agreements and are awaiting closing (3 LMMH 75% and 1 LIH 25%), and 4 remain listed for sale; 4 additional properties (including 2 sold) have abatement completed and are in various stages of rehab. 6 properties have been abated and are awaiting rehab to begin with the rehab process being started by 11/15/12. 4 properties are currently awaiting an Abatement Contract to be executed, and 5 (including 1 sold) with having Rehab Bids awarded on 9/4/12.

The City of Hammond continues to utilize its Affordability Assistance Allowance Program which allows for a qualified buyer to obtain 20% of the purchase price (to a maximum of \$25,000) in the form of a soft second mortgage on the property. All Purchase Agreements written and presented to the City for NSP properties include contingencies for



approval of both sale and assistance. To date all 25 buyers have opted to utilize the Affordability Assistance Allowance with their purchases. It should be noted that no buyer of an NSP property in the City of Hammond reported Household Income exceeding 80% of the Area Median Income.

NSP Staff continues its efforts to build partnerships within the framework of NSP.

Staff continues to discuss with Hammond Housing Authority (HHA) representatives its Contingent Activity to address use of properties as Lease with Option To Purchase, specifically to the LIH 25% Allocation. Hammond Housing Authority representatives have agreed to participate in the program. Initially HHA has agreed to purchase 2 Hammond NSP properties as part of the program. Properties have been identified and will be sold pending review of documentation by legal counsel of both parties.

City of Hammond NSP Staff has met with and continues to communicate with representatives from 15 local Mortgage Lenders: 5Bank, A & M Mortgage, Lake Mortgage, Centier Bank, Harris Bank, First Financial Bank, PNC Mortgage, Guarantee Rate, Gateway Funding, 1stMortgage Corporation, Lake Bank, Citizens Financial, Select Home Mortgage, Horizon Bank, and National Fidelity Mortgage Inc.. Lender's representatives have reviewed NSP documentation, including that of Hammond's NSP Affordability Assistance Allowance, and found it acceptable to their loan programs. Lenders were also given an opportunity to tour and inspect Hammond's NSP properties in various stages of abatement, rehab and completion. Those who viewed the properties were impressed with the quality of rehabilitation performed and the end results. NSP Staff had also met with representatives of 14 Lending Institutions specifically in regard to NSP. To date all 14 Lending Institutions have agreed to allow mortgage applicants to utilize the AAA; Mortgage Loans to NSP property purchasers have been made by 13 of those lenders.

Annually the Mayor's Housing Task Force works in cooperation with Purdue University Calumet in the analysis of the quality of housing throughout the City of Hammond. The research is performed by students as a class project under the guidance of a Professor at Purdue University Calumet's Department of Construction Science and Organizational Leadership. The research project initially analyzed 1,753 houses in the Edison neighborhood of Hammond in 2011; data is forthcoming for an additional 156 properties. This neighborhood was selected due to the number of foreclosures within it and its selection as the targeted area for the City of Hammond NSP 3. The Survey details properties as Good, Moderate, or Poor, those with Code Violations, and if the properties are rental, owner occupied, or vacant. It also details the properties as having Serious Code Violations, Serious Problems, Moderate Problems, or Aesthetic Problems. The Task Force has selected that additional area in the City of Hammond in which to perform this project; the project currently is in process. The Survey has been completed with information disseminated to all members of the Task Force to be made available upon request to any interested party.

In cooperation with the City of Hammond, The Mayor's Housing Task Force, with information provided by City of Hammond NSP staff, updates a City-wide mapping system reflecting a detailed progress of its NSP housing projects.

The number of Scheduled Sheriff Sale Foreclosures through October 2012 continues to remain static in the City of Hammond. However it should be noted that when reviewing appraisals for other City sponsored programs, sold NSP properties are being used by appraisers as comparable sales.

#### NOTES:

7/11/12 - Closed on the sale of 2707 162nd Place for the List price of \$88,500, net sale proceeds of \$81,231.61.

7/17/12 - Executed a Purchase Agreement for the sale of 6334 Tennessee for the List Price of \$86,000, subject to the City of Hammond approval of NSP Buyer qualifications. Sale cancelled due to Lenders Appraisal, 12.8% lower than the 2 appraisals the City based the Listing Price on.

7/27/12 - Executed a Purchase Agreement for the sale of 6146 Ray Avenue for the List Price of \$81,000, subject to the City of Hammond approval of NSP Buyer qualifications. Buyer withdrew offer due to not being able to obtain financing. She did not re-establish any credit since a BK over 2 years ago. She will try to re-establish and hope that the house is still available when she is determined credit worthy.

9/24/12 - Closed on the sale of 7228 Wicker Avenue for the List price of \$125,000, net sale proceeds of \$114,704.86.



# Project Summary

Project #, Project Title

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP-1, Financing Mechanisms for Purchase and Rehabilitation	\$0.00	\$0.00	\$0.00
NSP-2, ACQUISITION-REHABILITATION OF FORECLOSED	\$0.00	\$2,602,941.85	\$1,299,141.65
NSP-3, Land Banking	\$0.00	\$0.00	\$0.00
NSP-4, DEMOLITION OF BLIGHTED STRUCTURES	\$0.00	\$0.00	\$0.00
NSP-5, ACQUISITION-REHABILITATION OF FORECLOSED,	\$0.00	\$4,853,871.31	\$2,160,054.81
NSP-6, ADMINISTRATION OF THE NSP PROGRAM	\$0.00	\$451,864.92	\$376,625.07



## Activities

<b>Grantee Activity Number:</b>	<b>NSP - 2.1</b>
<b>Activity Title:</b>	<b>ACQUISITION-REHABILITATION</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSP-2

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

ACQUISITION-REHABILITATION OF FORECLOSED

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hammond

Overall	Jul 1 thru Sep 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,602,941.85
<b>Total Budget</b>	\$660,773.13	\$2,602,941.85
<b>Total Obligated</b>	\$89,766.48	\$2,031,935.20
<b>Total Funds Drawdown</b>	\$156,788.71	\$2,031,935.20
<b>Program Funds Drawdown</b>	\$0.00	\$1,299,141.65
<b>Program Income Drawdown</b>	\$156,788.71	\$732,793.55
<b>Program Income Received</b>	\$89,766.48	\$1,050,225.94
<b>Total Funds Expended</b>	\$156,788.71	\$2,000,084.77
City of Hammond	\$156,788.71	\$2,000,084.77
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City will purchase and rehabilitate foreclosed homes and properties in target areas. Homes will be bought at a minimum discount of fifteen percent from the appraised value. Units will be sold to homebuyers whose household income is at or below 120% of the area median income.

**Location Description:**

Foreclosures throughout the City. Specific addresses yet to be determined. Locations will be based on areas of greatest need.

**Activity Progress Narrative:**

Through 9/30/12 all 19 LMMH 75% activity locations had been acquired by the City of Hammond. The 19 properties acquired through the LMMH 75% Allocation with their current status are:

- 1) 7505 Magnolia Avenue was completed and listed for sale for \$113,500. The property sold to a LMMH75% Household and closed on 4/13/11 for \$113,500.
- 2) 6928 Magoun Avenue was completed and listed for sale for \$90,000. The property sold to a LMMH75% Household and closed on 4/28/11 for \$90,000.
- 3) 3918 Henry Avenue was completed and listed for sale for \$84,000. The property has been sold to a LMMH75% Household and closed on 7/25/11 for \$84,000.
- 4) 6918 Jackson was completed and listed for sale for \$95,000. The property has been sold to a LMMH75% Household and closed on 8/4/11 for \$95,000.
- 5) 6229 Rev. Burns Drive was completed and listed for sale for \$114,000. The property has been sold to a LMMH75%



Household and closed on 9/19/11 for \$114,000.

6) 6513 Idaho was completed and listed for sale for \$119,000. The property has been sold to a LMMH75% Household and closed on 9/19/11 for \$114,000.

7) 935 175th Street was completed and listed for sale for \$104,000. The property has been sold to a LIH25% Household and closed on 10/31/11 for \$104,000

8) 7338 Magoun Avenue was completed and listed for sale for \$132,000. The property has been sold to a LIH 25% Household and closed on 2/3/12.

9) 7228 Wicker Avenue was completed and listed for sale for \$132,000. The property has been sold to a LMMH 75% Household and closed on 9/24/12.

10) 6411 Forest Avenue was listed for sale on 8/31/12 and sold on 9/27/12 to a LMMH75% Household with a estimated scheduled closing date of 11/15/12

11) 1621 173rd Place was completed and listed for sale for \$133,500. The property has been sold to a LMMH75% Household for \$133,500 and closed on 12/23/11.

12) 6324 Nebraska Avenue was completed and was listed for sale for \$81,100. The property has been sold to a LIH25% Household and closed on 1/27/12.

13) 4019 Johnson Avenue was completed and listed for sale for \$102,500. The property has been sold to a LMMH75% Household and closed on 12/23/11 for \$102,500.

14) 7218 Monroe Avenue was completed and listed for sale for \$109,000. The property has been sold to a LMMH75% Household and closed on 4/13/11 for \$109,000.

15) 937 174th Place was completed and listed for sale for \$99,500. The property has been sold to a LIH25% Household and closed on 6/4/12 for \$99,500.

16) 7004 Magoun Avenue had its bid for rehab awarded on 9/4/12; the Rehab process is scheduled to begin on 10/15/12. The Rehabilitation Process is expected to be completed by 12/15/12. The property has an executed Purchase Agreement dated 5/23/12 with a LMMH75% Household for the price of \$123,500.

17) 912 Mulberry Street has its Abatement completed, the Rehab Bid awarded, and the Rehab Process is scheduled to begin on 11/14/12.

18) 1748 Davis Avenue has the Abatement and the Rehab Bids awarded, and the Process scheduled to begin on 11/14/12.

19) 842 176th Street has its abatement completed and is awaiting the Rehab Bid Process scheduled to begin on 11/14/12. At this time, all NSP Abatement and Rehab contracts are dependent on funding through Program Income derived from the sales proceeds of the completed NSP houses being sold. As funds are received, contracts are executed and Letters to Proceed issued.

Notes:

7/11/12 - Closed on the sale of 2707 162nd Place to a HUD Income qualified LMMH75% Household for the List price of \$88,500, with net sale proceeds of \$81,231.61

9/24/12 - Closed on the sale of 7228 Wicker Avenue to a HUD Income qualified LMMH75% Household for the List price of \$125,000, with net sale proceeds of \$114,704.86.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	13/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	13/12

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	0/0	13/12	13/12	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
7228 Wicker Ave	Hammond		Indiana	46323-2058	Match / Y
2707 162nd Pl	Hammond		Indiana	46323-1010	Match / Y



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** NSP - 5.1

**Activity Title:** Acquisition/Rehab of Foreclosed Properties

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSP-5

**Projected Start Date:**

04/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

ACQUISITION-REHABILITATION OF FORECLOSED,

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Hammond

Overall	Jul 1 thru Sep 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,853,871.31
<b>Total Budget</b>	\$1,770,034.52	\$4,853,871.31
<b>Total Obligated</b>	\$1,770,034.52	\$5,276,969.34
<b>Total Funds Drawdown</b>	\$388,698.44	\$3,457,892.96
<b>Program Funds Drawdown</b>	\$0.00	\$2,160,054.81
<b>Program Income Drawdown</b>	\$388,698.44	\$1,297,838.15
<b>Program Income Received</b>	\$322,555.31	\$1,100,300.11
<b>Total Funds Expended</b>	\$388,698.44	\$3,457,892.96
City of Hammond	\$388,698.44	\$3,457,892.96
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City will use funds to rehabilitate foreclosed, vacant properties into affordable housing within target areas. At least \$965,118.37 will be used for the purchase and rehabilitation of properties that will benefit households whose incomes do not exceed 50% of the area median income in order for this activity to meet the NSP statutory requirements, That 25% (\$965,118.37) of NSP funds are to serve those at or below 50% of AMI, The City of Hammond will ensure the property that is rehabilitated will be secured by deed restrictions to for all units to comply with the affordability periods of the HOME Program (24 CFR 92.252(e) for rental and 92.254(a)(4) for homebuyer). Homes will be bought at a minimum discount of one percent from the appraised value.

**Location Description:**

Vacant foreclosed properties throughout the City. Specific addresses yet to be determined.

**Activity Progress Narrative:**

Through 9/30/12 26 activity locations had been acquired by the City of Hammond.

- 1) 6351 Monroe Avenue was completed and listed for sale for \$92,500. The property was sold to a LI25% Household and closed on 8/4/11 for \$92,500
- 2) 4135 Towle Avenue was completed and listed for sale for \$102,500. The property was sold to a LI25% Household and closed on 9/22/11 for \$102,500
- 3) 1242 177th Place was completed and listed for sale for \$95,500. The property was sold to a LI25% Household and closed on 8/3/11 for \$95,500
- 4) 6334 Tennessee Avenue was completed and listed for sale for \$90,000. The property was sold with an executed Purchase Agreement on 7/19/12. NSP staff is currently contesting the bank's appraisal
- 5) 6750 Forestdale Avenue was completed and listed for sale for \$116,000. The property was sold to a LMMH75% Household and closed on 8/19/11 for \$116,000



- 6) 3815 165th Street was completed and listed for sale for \$92,500. The property was sold to a LI25% Household and closed on 5/16/12 for \$92,500
- 7) 6823 Parrish Avenue was completed and listed for sale for \$91,000. The property was sold to a LMMH75% Household and closed on 9/29/11 for \$91,000
- 8) 1107 Morris Street was completed and listed for sale for \$82,500. The property was sold to a LI25% Household and closed on 1/27/12 for \$82,500
- 9) 7339 Howard Avenue was completed and listed for sale for \$97,500. The property is being re-appraised on 10/20/12 to determine its current Fair Market Value
- 10) 7221 Missouri Avenue was completed and listed for sale for \$96,500. The property was sold to a LI25% Household and closed on 5/29/12 for \$96,500
- 11) 5624 Beall Avenue is completed and listed for sale for \$73,000
- 12) 6146 Ray Street was completed and listed for sale for \$81,500. On 7/27/12 the property was sold to a buyer who although receiving a Mortgage Loan preapproval could not obtain financing. The property has been re-listed for sale
- 13) 4930 Ash Avenue has the Abatement process completed and will begin the process of rehabilitation on 11/14/12
- 14) 2707 162nd Place was completed and listed for sale for \$88,000. The property was sold to a LMMH75% Household and closed on 7/11/12 for \$88,000
- 15) 1321 Indiana Street has the Abatement process completed and will begin the process of rehabilitation on 11/14/12
- 16) 3018 Crane Avenue has the Abatement process completed and will begin the process of rehabilitation on 11/14/12
- 17) 6631 Missouri Avenue was completed and listed for sale for \$82,000. The property was sold to a LMMH75% Household and closed on 12/19/11 for \$80,000
- 18) 6712 Colorado Avenue has the Abatement process completed and is in the process of rehabilitation
- 19) 1013-15 May Street was completed and is listed for sale for \$115,000
- 20) 933 170th Place was completed listed for sale for \$84,500, The property was sold to a LIH25% Household and closed on 6/5/12 for \$84,500
- 21) 1128 Mulberry Street is in the Rehabilitation process and was scheduled to be completed on 7/15/12. A Purchase Agreement has been executed in the amount of \$116,500 on 3/30/12 with a LIH25% Household and scheduled to close by 10/29/12
- 22) 7038 Lyman Avenue has had the Abatement process completed with the Rehabilitation process initiated
- 23) 824 Wilcox Street has the Abatement process completed and will begin the process of rehabilitation on 11/14/12
- 24) 537 Hoffman Street had Abatement and Rehabilitation Bids approved with work expected to begin by 11/14/12
- 25) 4615 Johnson Avenue had Abatement and Rehabilitation Bids approved with work expected to begin by 11/14/12
- 26) 223 Williams Street has the Abatement and Rehabilitation Bids approved with work expected to begin by 11/14/12.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		12/21	
# ELI Households (0-30% AMI)	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		12/21	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11/21	1/0	12/21	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>NSP - 6.1</b>
<b>Activity Title:</b>	<b>Administration</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

NSP-6

**Project Title:**

ADMINISTRATION OF THE NSP PROGRAM

**Projected Start Date:**

04/01/2009

**Projected End Date:**

03/31/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Hammond

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$451,864.92
<b>Total Budget</b>	\$0.00	\$451,864.92
<b>Total Obligated</b>	\$0.00	\$451,864.92
<b>Total Funds Drawdown</b>	\$368.13	\$444,424.23
<b>Program Funds Drawdown</b>	\$0.00	\$376,625.07
<b>Program Income Drawdown</b>	\$368.13	\$67,799.16
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$368.13	\$444,325.45
City of Hammond	\$368.13	\$444,325.45
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City will pay for staff and other delivery costs to ensure the NSP program is run effectively and satisfies all federal requirements.

**Location Description:**

Not Applicable for Administration

**Activity Progress Narrative:**

Activity 6.1

Funds continue to be expended on NSP staff salaries and benefits, training, marketing, as well as for non-delivery related items for projects/activities.

To further promote the City of Hammond NSP, NSP Staff has continued to appear at various events and meetings including the Monthly Mayor’s Night Out and other events sponsored by the City and local community organizations with City of Hammond NSP staff speaking at the events explaining NSP and its results to date. NSP property location maps, program description, and pamphlets are distributed to all attendees. NO federal or NSP funding was utilized for these efforts. NSP has also been advertised in a local “free” news publication, the Mayor’s Community Connection News Letter, as well as through a number of pamphlets and brochures distributed at each of the events. The Mayor’s Task Force on Housing has provided funding for the production of a brochure to include NSP.



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---